BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvements to roads and drains and other development works at Yelahanka old town, Maruthinagara, Sapthagiri layout Gandhinagara KHB colony, Nehru nagara, Shivanahalli, PDMS, APTS Premies and surrounding areas in ward no-01 of Yelahanka Division under Amruth Nagarothan Grants (PACKAGE No-01)**			
2	Sanctioned Estimate No. And Date	**JOB NO 001-23-000001**			
3	Name of the Contractor	**Sri. M/s Sathya Constructions (Prop. Rajeshwara Satheesh)**			
4	Time Stipulated for Completion of work				
5	Date of Commencement	Dt 3/09/2022			
6	Date of Completion:	Dt. 15/02/2023			
7	Measurment Recorded				
	M.B No	4665			
	Page No	A664A5 to 462.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Ramasanjeevaiah.			
	2) Asst. Engineer	Devarajaiah KR			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
		(Total) Rs 9920511/- 2nd part 2245918/-			

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer
Yelahanka Division
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
BANGALORE - 560064

Chief Engineer
Yelahanka Zone
BRUHAT BANGALORE MAHANAGARA PALIKE